

ਨਵੀ ਡਾਕ / ਮਿਤੀ 29/8/18.

ਐਚ. ਐਸ. ਐ. ਓ.

EIC.

To

The Minister,

Local Government , Govt. of Punjab.

Chandigarh.

**Sub : Laying of Sewerage at Lalru & other adjoining towns.**

Dear Sir,

It is brought to your kind notice that work of laying sewers at Lalru is going at a very leisure pace on the mercy of contractor.

The quality & quantity of the work is also doubtful.

As per Clause 2 of the agreement


1. " The time allowed for carrying out the work shall be the essence of the contract and shall be strictly observed."
2. In case of default the contractor shall notwithstanding issuance of a prior notice in this regard pay prospectively as liquidated damages, an amount 1% of the amount of contract or such lesser amount that the EIC may levy for every week that the work remains uncommenced after 10 days of the issue of acceptance letter or the minimum progress of work on pro rata basis, is not achieved or the work remains unfinished after the completion date. In case of continued default or shortfall in progress the EIC may go on enhancing the levy of liquidated damages prospectively, each time limited to 1% of the total estimated amount of work per week of further default subject to maximum 5% of the amount of contract.

R. K. Purbub the case  
30/8  
31/8/18

*[Handwritten signature]*

Since the work has not been completed at Site, in order to protect & safeguard public money, I request to get clause 2 of agreement implemented & thorough probe of quality & quantity of work.

Yours Faithfully,

  
Er. PK Gupta  
28/08/2018  
22, Tower no 5, Homeland Heights,  
Mohali.

✓ CC: 1. CEO, PWSSB, Chandigarh, with request to kindly look in this matter urgently.

2. The Chief Engineer, PWSSB, Patiala, with request to get the work completed in public interest at the earliest while taking care of all financial interest of Govt.


ਪੰਜਾਬ ਵਾਟਰ ਸਪਲਾਈ ਅਤੇ ਸੀਵਰੇਜ਼ ਬੋਰਡ  
ਪਲਾਟ ਨੰ: 1-ਬੀ, ਸੈਕਟਰ 27-ਏ, ਚੰਡੀਗੜ੍ਹ ।

ਪਿੱਠ ਅੰਕਣ ਨੰ: ਪਵਸਸਬ-2018/ਵ-3/ 16550

ਮਿਤੀ: 11/9/18

ਉਪਰੋਕਤ ਦੀ ਨਕਲ, ਮੁੱਖ ਇੰਜੀਨੀਅਰ (ਪੂਰਵ), ਪੰਜਾਬ ਵ/ਸ ਅਤੇ ਸੀਵਰੇਜ਼ ਬੋਰਡ, ਪਟਿਆਲਾ ਨੂੰ ਭੇਜ ਕੇ ਬੇਨਤੀ ਕੀਤੀ ਜਾਂਦੀ ਹੈ ਕਿ ਵਿਸ਼ੇ ਅੰਕਿਤ ਮਾਮਲੇ ਤੇ ਲੋੜੀਂਦੀ ਕਾਰਵਾਈ ਕਰਦੇ ਹੋਏ ਵਿਸਥਾਰ ਪੂਰਵਕ ਰਿਪੋਰਟ ਇਸ ਦਫਤਰ ਨੂੰ ਭੇਜੀ ਜਾਵੇ।

ਮੁਤਾਬਿਕ

  
ਕਾਰਜਕਾਰੀ ਇੰਜੀਨੀਅਰ (ਵ)  
31/8